

EROSION AND SEDIMENT CONTROLS SCHEDULE & PHASING

> TO BE INSTALLED PRIOR TO CLEARING & GRUBBING. MEASURES TO BE REMOVED AFTER FINAL STABILIZATION UP-GRADIENT OF THE CONTROL MEASURES. STABILIZED STONE CONSTRUCTION ENTRANCE/EXIT TO BE REMOVED PRIOR TO FINAL STABILIZATION > TO BE INSTALLED AFTER APPLICABLE STORM SYSTEM IS CONSTRUCTED. TO BE REMOVED UPON PAVEMENT CONSTRUCTION TO BE INSTALLED UPON PAVEMENT CONSTRUCTION. TO BE REMOVED AFTER SITE IS 70% VEGETATED DENSITY. > TO BE INSTALLED UPON BACKFILLING AROUND CURBS AND/OR EDGE OF PAVEMENT. TO BE REMOVED UPON FINAL GRADING. > TO BE INSTALLED UPON FINAL GRADING. TO REMAIN AS

EROSION AND SEDIMENTATION CONTROL NOTES

I. EROSION CONTROL MEASURES, SITE WORK, AND RESTORATION WORK SHALL BE IN ACCORDANCE WITH THE

2. ALL SLOPES SHALL BE SODDED OR SEEDED WITH APPROVED GRASS (NOT WINTER RYE, MUST BE PERMANENT), GRASS MIXTURE, OR GROUND COVER SUITABLE TO THE AREA AND SEASON IN WHICH THEY

BRUSH BERMS, SEDIMENTATION BASINS, AND SIMILARLY RECOGNIZED TECHNIQUES AND MATERIALS SHALL EMPLOYED DURING CONSTRUCTION TO PREVENT POINT SOURCE IF THEY ARE WARRANTED

4. ALL TEMPORARY EROSION CONTROL MEASURES SHALL NOT BE REMOVED UNTIL FINAL INSPECTION AND APPROVAL OF THE PROJECT BY THE CITY. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO MAINTAIN ALL TEMPORARY EROSION CONTROL STRUCTURES AND TO REMOVE EACH STRUCTURE AS

5. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE CONTROL OF DUST AND DIRT RISING AND SCATTERING I THE AIR DURING CONSTRUCTION AND SHALL PROVIDE WATER SPRINKLING OR OTHER SUITABLE METHODS OF CONTROL. THE CONTRACTOR SHALL COMPLY WITH ALL GOVERNING REGULATIONS PERTAINING TO

6. 75-80% OF ALL DISTURBED AREA TO HAVE A MINIMUM I' STAND OF GRASS (NOT WEEDS OR WINTER RYE) PRIOR TO CITY ACCEPTANCE OR CERTIFICATE OF OCCUPANCY.

CONSTRUCTION SEQUENCE

2. INSTALL ALL EROSION CONTROL MEASURES AND DEVICES THAT CAN BE INSTALLED PRIOR TO SITE

4. INSTALL ANY REMAINING CONTROL MEASURES AND DEVICES THAT COULD NOT BE INSTALLED PRIOR TO SITE

6. INSTALL ALL UNDERGROUND UTILITIES. INSTALL EROSION CONTROL AROUND CATCH BASINS AND INLETS.

9. INSPECT AND MAINTAIN ALL EROSION CONTROL MEASURES UNTIL ALL DISTURBED OFFSITE & ONSITE AREAS HAVE BEEN HYDROMULCHED OR SODDED (IN ACCORDANCE WITH THE LANDSCAPE PLAN) AND A MOWABLE

REF. SHEET C-9.1 FOR **EROSION CONTROL DETAILS**

TOTAL SITE ACREAGE = 1.40 ACRES TOTAL DISTURBED ACREAGE = 1.39 ACRES

EXIST. CONTOUR

PROP. CONTOUR SILT FENCE TRIANGULAR SEDIMENT FILTER DIKE

> ROCK CHECK DAM LOCATION OF STABILIZED

CONSTRUCTION ACCESS

INLET PROTECTION JUNCTION BOX


VERTICAL DATUM NOTE:

REFERENCE DATUM = NORTH AMERICAN VERTICAL DATUM (NAD) 88 UTILIZING THE RTK
NETWORK ADMINISTRATED BY WESTERN DATA SYSTEMS. SITE BENCHMARK NO. I AN "X" CUT ON THE SOUTHWEST CORNER OF THE CONCRETE PAD OF A TRAFFIC SIGNAL BOX LOCATED AT THE SOUTHWEST CORNER OF N LAKESHORE DR AND N GOLIAD ST, 4'+/- SOUTHWEST OF THE SOUTHWEST CORNER OF THE TRAFFIC SIGNAL BOX, I6'+/- SOUTH OF A FIBER OPTIC PEDESTAL, AND I7'+/- WEST OF THE TRAFFIC SIGNAL POLE.

SITE BENCHMARK NO. 2 AN "X" CUT IN CONCRETE BACK OF CURB WEST SIDE OF ACCESS DRIVE WEST OF LOT 2, LAKESHORE COMMONS, $\pm 3'$ EAST OF FIRE HYDRANT AND ± 12 SOUTHWEST OF SANITARY SEWER MAN HOLE.

SITE BENCHMARK NO. 3 AN "X" CUT IN PAVERS BRICK MEDIAN OF NORTH LAKESHORE DRIVE $\pm 45^{\circ}$ DIRECTLY EAST OF A LIGHT POLE $\pm 176^{\circ}$ WEST OF INTERSECTION WITH NORTH GOLIAD STREET.

PREPARED BY:
WIER & ASSOCIATES, INC. PREPARED BY: ENGINEERS SURVEYORS LAND PLANNERS 2201 E. LAMAR BLVD., SUITE 200E ARLINGTON, TEXAS 76006 METRO (817)467-7700



Atlanta Georgia, 30349-2998

Revisions:

Mark Date By ISSUED FOR

CONSTRUCTION Mark Date By

Mark Date By



LAKESHORE COMMONS
NORTH LAKESHORE I
ROCKWALL, TEXAS

STORE **SERIES** P13-LSR

> SHEET TITLE **EROSION** CONTROL **PLAN**

□For Permit □For Bid ■For Construction

: <u>17144</u> Job No. : <u>#</u>03897 :1/2/2020 Date Drawn By : MCC Checked By: RSE