





REFERENCE BENCHMARK

BM1 CITY OF ROCKWALL CONTROL MONUMENT R016; ALUMINUM DISK

BM2 CITY OF ROCKWALL CONTROL MONUMENT N1495; ALUMINUM DISK IN FRONT OF CITY SERVICE CENTER BUILDING ON AIRPORT ROAD NEAR

	LEGEND	*
	EXISTING PROPERTY LINE	
546	PROPOSED CONTOURS	
	EXISTING CONTOURS	
	DIRECTION OF FLOW	

EROSION DETAILS CURB INLET PROTECTION (SEE DETAIL C2.1)

> FILTER FENCE INLET PROTECTION (SEE DETAIL C2.1)

SILT FENCE (SEE DETAIL C2.1) SF

(P5)

STABILIZED CONSTRUCTION ACCESS (SEE DETAIL C2.1)

STABILIZED CONSTRUCTION ACCESS (SEE DETAIL C2.1)

SWPPP NOTE:

ANY OFF-SITE STAGING AREA UTILIZED BY THE OPERATOR OF THIS SITE MUST BE INCLUDED IN THE SWPPP NARRATIVE PLAN AND TO SWPPP SITE PLAN AS REQUIRED BY THE TPDES TEXAS GENERAL PERMIT TXR150000 (SECTION F). ANY SUCH AREA INCLUDED IN THE SWPPP WILL BE TREATED BY THE OPERATOR AS ANY OTHER PART OF THE CONSTRUCTION ACTIVITY FOR THE PURPOSES OF STORM WATER POLLUTION PREVENTION.

CTION SCHEDULE AND PHASING ALL SILT FENCE AND CONSTRUCTION
ENTRANCE/EXIT SHALL BE INSTALLED PRIOR TO THE INITIATION OF ROUGH GRADING. CONSTRUCTION ENTRANCE TO BE INSTALLED AT THIS TIME.
ALL SILT FENCE SHALL BE INSTALLED PRIOR TO THE INITIATION OF ALL UTILITY CONSTRUCTION. UPON THE COMPLETION OF STORM SEWER INSTALLATION, INLET PROTECTION TO BE INSTALLED.
ALL PRIOR EROSION CONTROL MEASURES INSTALLED ABOVE TO BE MAINTAINED DURING PAVING AND THROUGH OUT THE REMAINDER OF THE PROJECT.
REMOVE TEMPORARY ENTRANCE/EXIT AND INLET PROTECTION. ALL PRIOR EROSION CONTROL MEASURES INSTALLED ABOVE TO BE MAINTAINED DURING FINE GRADING AND THROUGH OUT THE REMAINDER OF THE PROJECT.

RECORD DRAWING

THIS RECORD DRAWING HEREIN REFLECTS TO THE BEST OF THE DESIGN ENGINEER'S KNOWLEDGE, THE APPROXIMATE LOCATION OF THE CONSTRUCTED WORK, USING INFORMATION AS PROVIDED BY THE CONTRACTORS AND SURVEYED GRADES.

Mah that 426/13

STOP! **CALL BEFORE YOU DIG**

DIG TESS 1-800-DIG-TESS (@ least 72 hours prior to digging)

ALERT TO CONTRACTOR:

THE PRESENCE OF GROUNDWATER SHOULD BE ANTICIPATED ON THIS PROJECT. CONTRACTOR'S BID SHALL INCLUDE CONSIDERATION FOR THIS ISSUE. WHEN PERFORMING GRADING OPERATIONS DURING PERIODS OF WET WEATHER, PROVIDE ADEQUATE DEWATERING, DRAINAGE AND GROUND WATER MANAGEMENT TO CONTROL MOISTURE OF SOILS. REFER TO MASTER SITE SPECIFICATIONS.

ALL WM GENERAL CONTRACTOR WORK TO BE COMPLETED (EARTHWORK, FINAL UTILITIES, AND FINAL GRADING) BY THE MILESTONE DATE IN PROJECT DOCUMENTS. OUTLOT AREA TO BE KEPT FREE OF JOB TRAILERS AND STORAGE AFTER THE CONTRACT MILESTONE DATE FOR THE OUTLOT. WM GENERAL CONTRACTOR TO PROVIDE CLEAR ACCESS FOR OUTLOT CONTRACTOR TO THE SPECIFIC PARCEL AT ALL TIMES AFTER MILESTONE DATE. PURCHASER OF OUTLOT TO PROVIDE PERMIT DOCUMENTS AND SWPPP REQUIRED BY STATE/LOCAL REQUIREMENTS FOR SPECIFIC OUTLOT.

BRANCH BANK SOUTH CKW, MID

SHEET NUMBER C2.0